

Crowder Construction Company
Four Week Schedule

Job Name: Battery Wall
 Job No: 61175
 Starting Sunday Date: 6/1/2014

Description of Work	Week 1 - Dates:							Week 2 - Dates:							Week 3 - Dates:							Week 4 - Dates:							Foreman Assigned
	6/1/14	6/2/14	6/3/14	6/4/14	6/5/14	6/6/14	6/7/14	6/8/14	6/9/14	6/10/14	6/11/14	6/12/14	6/13/14	6/14/14	6/15/14	6/16/14	6/17/14	6/18/14	6/19/14	6/20/14	6/21/14	6/22/14	6/23/14	6/24/14	6/25/14	6/26/14	6/27/14	6/28/14	
	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	Su	M	Tu	W	Th	F	Sa	
Tie rebar and form final lift pours 135		x	x	x	x																								
pour final lift on 1,3,5						x																							
Strip 135 and form 2,4,6									x	x																			
pour final lift 2,4,6										x																			
Form side walls											x	x																	
pour side walls													x																
Strip sea side form																x	x												
Point and patch sea side																x	x												
Hammer delivery																x													
Remove land side sheetin																x	x												
Remove sea side sheets																		x	x	x			x						
Haul out sheeting																			x				x	x	x	x	x		

Material Needed and Date:	Equipment Needed:	Manpower Needed: